

REPORT FOR LWE BLOCKS UNDER BANKURA DISTRICT

Special Development Package

1. A. Madhyamik Shiksha Kendra

Name of Madhyamik Shiksha Kendra	Date of establishment	Memo no & date of approval	Extension of approval	Sanctioned strength		Approval of staff		Payment of Honorarium
				Teaching	Non-teaching	Teaching	Non teaching	
Md. Sadiruddin Khan Smriti Madhyamik Shiksha Kendra under Simlupal Block From class (V-VIII)	10.03.2006.	1097-ME dated 21.09.2011 of the Director of Madrasah Education, W.B.	31.12.2012. (Provisionally for two academic sessions w.e.f. 01.02.2011.)	7	2	6 (one teaching staff was not approved due to non matching of Qualification of existing staff)	2	Up to March 2012.

Roll Strength

Class	Total. no. of students	Boys	Girls
V	67	35	32
VI	41	21	20
VII	31	11	20
VIII	28	12	16
Total	167	79	88

B. Jr. High Madrasah:-

Punisole Daskhin Para Jr. High Madrasah has been approved recently under West Bengal Board of Madrasah Education Department. The process of adhoc committee formation & engagement of guest teacher is going on though the infrastructure needs to be improved.

2. Amar Bari (Renamed as Geetanjali)

a. 2011-12

An amount of Rs. 5,01,00,000/- has been sanctioned by MA & ME Department for construction of 300 Nos. of housing units under the following Panchayat Samiti and an allotment of Rs. 2,50,50,000/- has been received out of said sanctioned amount. The entire fund has been sub-allotted to the Executive Officer of the concerned Panchayat Samiti. Tender process has been completed & work is under process.

Sl. No	Allotment no. & Date	Amount Sanction (in Rs.)	Amount Allotted (in Rs.)	Name of the Executive Agency	Nos. of houses	Amount allotted (in Rs.) 50 %	Date of Commencement	Expenditure Incurred (in Rs.)	Target date for completion	Remarks
1	46(Sanction)-MD dated 09.07.2012	5,01,00,000/- (300 houses @ Rs. 1,67,000/- per unit)	2,50,50,000/- (50 % of the total allotment)	Executive Officer Simlapal P.S.	58 nos.	48,43,000/- vide memo no 430(10) /DMC dated 30.07.2012.	05.09.2012.	Work running	30.11.2012.	
2				Executive Officer, Raipur P.S.	98 nos.	81,83,000/- vide memo no 430(10) /DMC dated 30.07.2012.	Do	Do	-Do -	
3				Executive Officer, Sarenga P.S.	47 nos.	39,24,500/- vide memo no 430(10) /DMC dated 30.07.2012.	Do	Do	-Do -	
4				Executive Officer Ranibandh P.S.	97 nos.	80,99,500/- vide memo no 430(10) /DMC dated 30.07.2012.	Do	Do	-Do -	U.C. submitted of Rs. 20,31,319/-
				Total	300 nos	2,50,50,000/-				

3. Construction of Housing under the Special BRGF

Construction of 190 nos. of house have been sanctioned by MA & ME Department out of which 19 nos. are being constructed in the following 3 Panchayat Samities, as only 10 % of the sanctioned amount has been allotted at present.

Sl. No	Allotment no. & Date	Amount Sanction (in Rs.)	Amount Allotted (in Rs.)	Name of the Executive Agency	Nos. of houses	Amount allotted (in Rs.)	Date of Commencement	Expenditure Incurred (in Rs.)	Target date for completion	Remarks
1	57(Sanction)-MD dated 08.06.2012	85,50,000/- (190 nos. @ Rs. 45000/- per house)	8,60,000/- (10 % of the total allotment)	Executive Officer Ranibandh P.S.	7 nos.	3,15,000/- vide memo no. 423(6)/DMC dated 26.07.2012.	13.08.2012	1,57,500/-	31.10.2012.	U.C. amounting to Rs. 4,27,500/- has been sent to MA & ME Department vide memo no. 654/DMC dated 05.10.2012
2	Executive Officer, Raipur P.S.			7 nos.	3,15,000/- vide memo no. 423(6)/DMC dated 26.07.2012.	Do	1,57,500/-	-Do -		
3	Executive Officer, Sarenga P.S.			5 nos.	2,25,000/- vide memo no. 423(6)/DMC dated 26.07.2012.	Do	1,12,500/-	-Do -		
					19 nos.	8,55,000/-		4,27,500/-		

4. Construction of houses for Rehabilitation of Destitute Minority Women

Sl. No	Allotment no. & Date	Amount Sanction (in Rs.)	Amount Allotted (in Rs.)	Name of the Executive Agency	Nos. of houses	Amount allotted (in Rs.)	Date of Commencement	Expenditure Incurred (in Rs.)	Target date for completion	Remarks
1	560(Sanction)-MD dated 14.08.201 560.	15,00,000/- (15 nos. @ Rs. 100000/- per beneficiary)	7,50,000/- (50 % of the total allotment)	Executive Officer Indus P.S.	6 nos.	3,00,000/- vide memo no. 443(11)/DMC dated 01.08.2012.	30.08.2012	Work under process	30.11.2012.	
2				Executive Officer, Mejia P.S.	1 no.	50,000/- vide memo no.443(11)/DMC dated 01.08.2012.	3.09.2012	Work under process	-Do -	
3				Executive Officer, Patrasayer P.S.	4 nos.	2,00,000/- vide memo no. 443(11)/DMC dated 01.08.2012.	03.09.2012	Work under process	-Do -	
4				Executive Officer, Saltora P.S.	4 nos.	2,00,000/- vide memo no. 443(11)/DMC dated 01.08.2012.	28.08.2012	2,00,000/-	completed	

5. Construction of boundary wall around Graveyard

Sl. No	Name of the Scheme	Allotment no. & Date	Amount Sanction (in Rs.)	Amount Allotted (in Rs.)	Name of the Executive Agency	Amount Released (in Rs.)	Date of Commencement	Expenditure Incurred (in Rs.)	Target date for completion	Remarks
1	Construction of boundary wall around graveyard at Mouza – Telijat, Jl. No. 188, Plot No. 129,131& 164 under Sarenga Block	1347(Sanction)-MD dated 14.08.2012.	11,69,086/-	6,00,000/-	Executive Officer Sarenga P.S.	6,00,000/- Vide memo no. 569(12)/DMC Dated 10.09.2012.	-	-	31.12.2012.	Tender process started

Boundary wall of Graveyards in the district of Bankura

SI No.	Name of the Block	Name of the Scheme	Allotment No. & Date	Estimated Amount	Amount Allotted in 1 st Phase	Date of Commencement	Target date for completion	Physical achievement	Expenditure Incurred	Remarks
1	Onda	Mouza Aguri Bandh, Punisole	129(Sanction) -MD dated 26/08/2011	24,30,806.00	12,00,000.00	15.11.2011	29.02.2012	Work done upto allotted amount	12,00,000.00	U.C. submitted to MA & ME Department and requested to release 2 nd installment vide memo no 413/DMC dated 24.07.2012.
2	Bishnupur	Morar	130(Sanction) -MD dated 26/08/2011	4,99,875.00	3,00,000.00 + 1,99,875.00	11.11.2011	29.02.2012	Work done upto 1 st installment	2,98,643.00	U.C. submitted to MA & ME Department 2 nd allotment received
3	Chhatna	Jamdahari	131(Sanction) -MD dated 26/08/2011	24,69,448.00	12,00,000.00 + 12,69,448.00	18.11.2011	29.02.2012	Work done upto 1 st installment	7,71,475.00	U.C. submitted to MA & ME Department and 2 nd allotment received
4	Onda	Nutangram	136(Sanction) -MD dated 26/08/2011	8,47,034.00	4,00,000.00	15.11.2011	29.02.2012	Work done upto allotted amount	2,64,502.00	U.C. submitted to MA & ME Department and requested to release 2 nd installment vide memo no 397/DMC dated 20.07.2012.
5	Indas	Chichianga	132(Sanction) -MD dated 26/08/2011	20,29,533.00	10,00,000.00	29.11.2011	29.02.2012	Work done upto allotted amount	10,00,000.00	U.C. submitted to MA & ME Department and requested to release 2 nd installment vide memo no 463/DMC dated 20.07.2012.
6	Indas	Bagmari	133(Sanction) -MD dated 26/08/2011	11,17,658.00	5,50,000.00	29.12.2011.	31.03.2012	Work started		Work delayed due to land problem
7	Kotulpur	Hazrapuskarani	134(Sanction) -MD dated 26/08/2011	06,79,542.00	04,00,000.00	5.12.2011	31.03.2012	50% completed		
8	Kotulpur	Radhadamodarpur	135(Sanction) -MD dated 26/08/2011	13,02,042.00	06,50,000.00	3.12.2011	31.03.2012	50% completed		
9	Patrasayer	Purba-Naldanga	137(Sanction) -MD dated	21,46,423.00	10,50,000.00	30.11.2011.	31.03.2012	50% completed		

SI No.	Name of the Block	Name of the Scheme	Allotment No. & Date	Estimated Amount	Amount Allotted in 1 st Phase	Date of Commencement	Target date for completion	Physical achievement	Expenditure Incurred	Remarks
10	Saltora	Dahuka	26/08/2011 138(Sanction)-MD dated 26/08/2011	12,23,303.00	06,00,000.00	2.12.2011.	31.03.2012	Work done upto allotted amount	5,91,269.00	U.C. submitted to MA & ME Department and requested to release 2 nd installment vide memo no 175/DMC dated 25.04.2012. further FAX no. 358?DMC dated 6.07.2012.
11	Bankura – I	Keranipur	27(Sanction)-MD dated 30.04.2012	4,98,360.00	2,50,000.00	22.06.2012	31.10.2012	Completed	2,50,000/-	
12	Indus	Chalrubiya	27(Sanction)-MD dated 30.04.2012	21,46,392.00	11,00,000.00	26.06.2012.	31.10.2012	On going		
13	Indus	Chichinga	27(Sanction)-MD dated 30.04.2012	10,61,689.00	5,00,000.00	25.06.2012	31.10.2012	On going		
14	Indus	Karisunda	27(Sanction)-MD dated 30.04.2012	13,42,714.00	7,00,000.00	21.06.2012	31.10.2012	On going		
15	Indus	Padna	27(Sanction)-MD dated 30.04.2012	11,93,633.00	6,00,000.00	29.06.2012	31.10.2012	On going		
16	Indus	Rol	27(Sanction)-MD dated 30.04.2012	10,54,018.00	5,00,000.00	18.06.2012	31.10.2012	On going		
17	Indus	Shank role	27(Sanction)-MD dated 30.04.2012	14,02,289.00	7,00,000.00	20.06.2012	31.10.2012	On going		
18	Kotulpur	Palbandh	27(Sanction)-MD dated 30.04.2012	14,88,206.00	7,50,000.00	26.06.2012	31.10.2012	On going		
19	Kotulpur	Sarisadighi	27(Sanction)-MD dated 30.04.2012	12,57,469.00	6,50,000.00	25.06.2012.	31.10.2012	On going		
20	Onda	Aguribandh Punisole	27(Sanction)-MD dated 30.04.2012	6,44,378.00	3,00,000.00					E.O. Onda P.S. requested for changing the place & MA & ME deptt. Has been requested

										accordingly.
Sl No.	Name of the Block	Name of the Scheme	Allotment No. & Date	Estimated Amount	Amount Allotted in 1 st Phase	Date of Commencement	Target date for completion	Physical achievement	Expenditure Incurred	Remarks
21	Onda	Aguribandh Punisole	27(Sanction)-MD dated 30.04.2012	15,38,078.00	7,50,000.00					E.O. Onda P.S. requested for changing the place & MA & ME deptt. Has been requested accordingly.
22	Patrasayer	Athra	27(Sanction)-MD dated 30.04.2012	51,27,407.00	26,00,000.00	22.06.2012	31.10.2012	On going		
23	Sonamukhi	Amsol	27(Sanction)-MD dated 30.04.2012	18,10,395.00	9,00,000.00	28.06.2012	31.10.2012	On going		
24	Sonamukhi	Ranibandh	27(Sanction)-MD dated 30.04.2012	21,08,036.00	10,50,000.00	27.06.2012	31.10.2012	On going		
25	Sonamukhi	Ranibandh	27(Sanction)-MD dated 30.04.2012	24,14,883.00	12,00,000.00	25.06.2012	31.10.2012	On going	11,82,632.00	U.C. submitted to MA & ME Department
26	Sonamukhi	Ulai	27(Sanction)-MD dated 30.04.2012	5,83,009.00	3,00,000.00	26.06.2011	31.10.2012	On going	3,00,000.00	U.C. submitted to MA & ME Department
27	Bankura – I	Supurdihi	28(Sanction)-MD dated 30.04.2012	7,85,000.00	4,00,000.00	04.07.2012	30.11.2012	On going	2,82,000/-	
28	Bankura – I	Natungram	28(Sanction)-MD dated 30.04.2012	6,30,000.00	3,00,000.00					Not started due to land problem
29	Bankura – I	Taribaterdihi	28(Sanction)-MD dated 30.04.2012	10,10,000.00	5,00,000.00	2.07.2012	30.11.2012	On going	3,57,000/-	
30	Bankura – I	Taribaterdihi	28(Sanction)-MD dated 30.04.2012	3,30,000.00	1,50,000.00	6.07.2012	30.11.2012	On going	97,000/-	
31	Bankura Sadar	Paharia	28(Sanction)-MD dated 30.04.2012	5,00,000.00	2,50,000.00	4.07.2012	30.11.2012	On going	1,67,000/-	

32	Indus	Sankrul	134(Sanction)- MD/P/2B – 253/12 Dated 14.08.2012	13,00,109.00	6,50,000.00					Tender process going on
33	Indus	Bajitpur	Do	17,78,176.00	9,00,000.00					Do
Sl No.	Name of the Block	Name of the Scheme	Allotment No. & Date	Estimated Amount	Amount Allotted in 1st Phase	Date of Commencement	Target date for completion	Physical achievement	Expenditure Incurred	Remarks
34	Kotulpur	Khundanga	Do	5,41,494.00	3,00,000.00					Do
35	Kotulpur	Khundanga	Do	5,61,274.00	3,00,000.00					Do
36	Kotulpur	Lalbazar	Do	7,24,158.00	3,50,000.00					Do
37	Onda	Chhabra	Do	13,31,714.00	6,50,000.00					Do
38	Bankura – I	Badulara	Do	6,90,000.00	3,50,000.00					Do
39	Bankura Sadar	Debo	Do	8,60,000.00	4,00,000.00					Do
40	Bankura Sadar	Nutangram	Do	7,00,000.00	3,50,000.00					Do
41	Mejhia	Mohana	Do	7,28,269.00	3,50,000.00					Do
42	Mejhia	Mohana	Do	11,22,445.00	5,50,000.00					Do
43	Mejhia	Mejhia	Do	9,35,268.00	4,50,000.00					Do
44	Mejhia	Jugibag	Do	7,47,585.00	4,00,000.00					Do
45	Patrasayer	Kantadighi	Do	11,09,980.00	5,50,000.00					Do
46	Sarenga	Telijant	Do	11,69,086.00	6,00,000.00					Do
			Total	6,09,40,504.00	3,04,19,323.00					Do